



September 25, 2002

Mr. Bob Strobo
Heritage General Contracting
4603 City Park Rd.
Austin, TX 78730

RE: KEYE Transmission Building

Dear Mr. Strobo:

On September 20, 2002 Dennis Testa of Conrad Engineering visited the KEYE job site to make visual observations at the finished slab. He noted the following items regarding the quality of work and general appearance of the slab:

1. The deviation from level of the slab surface is very slight. Our observations were made one day after heavy rains, and no ponding was observed except at the floor drains (where the slab is designed to slope to the drains).
2. The slab was free of cracks. No noticeable cracks from shrinkage or settling were present in the slab.
3. There was no honeycombing at the slab edges. This indicates that the concrete was well vibrated during placement.
4. The lugs for the concrete masonry unit walls and the pads for the equipment were straight and square.

The overall quality of work was excellent. We are accustomed to an extremely high standard of quality at your jobs, and I felt that I should take the time to express our appreciation for your dedication to excellence and your attention to detail.

Thanks,

A handwritten signature in black ink that reads "S.M. Conrad".

Steven M. Conrad, P.E.
Principal Engineer